COMPLETION REPORT

1. NAME OF WORK : Construction of RCC drain and CC roads at Pipeline attached road Mallasandra, in Ward No.13, Shettyhalli Sub Division.
2. Sanctioned Estimate No. & Date : JC/DZ/AA/13/2017-18, Date:27.04.2017.
   CE/DZ/TS/40/2017-18, Date:28.04.2017.
3. Head of account which is chargeable : P-0190
4. Entrustment order No. & DT : EE/PD/DZ/WO/57/17-18, Dated:02.05.2017.
5. Name of Contractor : KRIDL,
6. a. Time stipulated for completion of work :
   b. Delay in execution of work : —
7. Measurement recorded in : M.B No: 579
   Page No. 57801 – 57808
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No. 579.
   Page No. 57801 - 57807,
9. Name of the office / official Incharge of the work : Shettyhalli sub division
10. a) Asst. Eng/Junior Eng. : Sri. Dayanand.
    b) Asst. Exe. Engineer Sri. Jayalingappa. B.L.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
50,00000	49,51,866=00	—	48,134=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಮಣಶ್ರೀನಗರ, ಬೆಂಗಳೂರು